

NO	NAME	SPEC	Q'TY	REMARK
1	HYD' TANK	100LT	1	P&H
2	SUCTION FILTER	DOF-04	1	D.H.C
3	HYD' PUMP	PLP20-11	1	CASAPA
4	COUPLING	CR2035	1	J.A
5	ELEC' MOTOR	7.5Kw x 4P x 220/380V x 60Hz	1	HICO
6	MANIFOLD BLOCK	PH-MB-01	1	P&H
7	TEST POINT	PF 1/4"	1	K.S
8	TEST HOSE	M16 x 2P x PF 1/4" x 1000L	1	K.S
9	PRESSURE GAUGE	BD-63-400BAR	1	FIMA
10	RELIEF V/V	RVCA-LAN	1	SUN
11	PRO' RELIEF V/V	TS38 21 DC24	1	H.F
12	AMP	PD2300	1	K.S
13	SOL' V/V	SV08 33 DC24V	1	H.F
14	RELIEF V/V	RV08 29	1	H.F
15	SOL' V/V	DSG-01-2B2-DC24	1	SEWON
16	TEST POINT	PF 1/4"	1	K.S
17	FLOW CONTROL V/V	FT2972-A-G 1/4	1	T.G
18	WATER COOLER	DH-OC-100	1	D.H.C
19	WATER SOL' V/V	HPW206 DC24	1	KCC
20	RETURN FILTER	DRL-04	1	D.H.C
21	AIRBREATHER	DFB1210	1	D.H.C
22	DRAIN V/V	1/2"x5K	1	K.S
23	GATE V/V	1/2" x 5K	1	K.S
24	THERMO STAT	EG0100B	1	E.G.O
25	HEATER	2Kw x 300L	1	K.S
26	LEVEL&TEMP GAUGE	DLTG-127	1	D.H.C
27	LEVEL SWITCH	3POINT	1	K.S
28	LINE CHECK V/V	HDIN-T04-05	1	DUKIN

						SCALE				DATE	
						DIM	-	MM			
						TITLE	ACCUMULATOR PRESSURE TESTER SYSTEM			PART	HYD' CIRCUIT
						DATE	DRAWIN	CHECKED	REVIEWED	APPROVED	DRAWING NO.
						NO.	DATE	REVISIONS	Q'TY	CHARGE	APPROVED



